
City of Walnut Creek

Traffic Signal System Upgrade



Presented to:

Arterial Operations Committee

Presented by:

Simin Timuri, PE

Associate Traffic Engineer

925.256.3529

timuri@ci.walnut-creek.ca.us

Existing System


- Multisonics VMS-330 Central Master
- TS1 Type P, M, G, and 332 Cabinets
- Multisoncs 820A Controllers
- Type 170 Controllers
- Twisted Copper Signal Interconnect

New System

- Naztec StreetWise Central Server
- Type 2070 Controllers
- TS1 Type P, M, and 332 Cabinets
- Existing/New SIC and Conduits
- CCTV System


Traffic Signal System Upgrade Phase-I

- Installed StreetWise server
- Completed communication network
- Developed new signal timing plans
- Deployed Naztec Type 2070 controllers
- Installed CCTV system



Coordination Status Screen

Name	Status	Coord State	Offset	Cycle	Pattern	1
N. MAIN ST/SUNNYVALE A'	OK	SYNC	28	120	13	
N. Main St./Treat Blvd./Geary R	OK	SYNC	70	120	13	
N. Main St/Second Ave	OK	FREE	87	130	254	
N. Main St. & San Luis Rd.	OK	FREE	5	130	254	
N. Main St./Penniman Way	OK	FREE	36	130	254	
N. Main St./Parkside Dr.	OK	SYNC	44	120	13	
Treat Blvd/Carriage Dr.	OK	SYNC	107	120	13	
Treat Blvd/Bancroft Rd	OK	SYNC	102	120	13	
Treat Blvd/Candelero Dr.	OK	SYNC	102	120	13	
Lawrence & Parkside	OK	FREE	50	65	254	
Lawrence Way & Lawrence Wa	OK	FREE	0	65	254	
Lawrence Way & Penniman Way	OK	FREE	64	70	254	
Bancroft/Pomar	OK	FREE	12	75	254	
Bancroft/David/Minert	OK	FREE	0	30	254	
Bancroft/Canal	OK	FREE	26	75	254	
Bancroft/Banbury	OK	FREE	56	65	254	
Treat Blvd/Buskirk Ave	OK	SYNC	31	120	13	
Treat Blvd/Oak Rd	OK	SYNC	35	120	13	
Treat Blvd/Jones Rd	OK	SYNC	40	120	13	
Treat Blvd/Cherry Ln	OK	SYNC	40	120	13	




CCTV System for Ygnacio Valley Road (Phase-II)

- Each camera has a single twisted pair in the existing SIC for sending video to TOC
- A common twisted pair is used for sending
 PTZ commands from TOC to all cameras
- Encountered data protocol conversion problems


CCTV System

Initial Configuration



CCTV System

Final Configuration



Civic/YVR Camera



Civic/YVR Camera



Oakland/YVR Camera



Controller Cabinet Conversions

- Built a new foundation
- Removed G cabinets
- Installed M cabinets






Signal System Upgrade Final Phase

- Install new SIC in existing empty conduit
- Replace existing SIC as needed
- Replace conflict monitors
- Replace controllers, convert databases, and implement new timing plans
- Install CCTV assemblies

Final Phase SIC and Cameras



Steps in Project Deployment

- Weekly meetings
- City staff, vendor, contractor, consultant
- Testing
- Reporting problems promptly
- Maintaining an open dialogue

Problems Encountered

- Controller's firmware upgrade in field was taking up to 30 minutes
- Max-out of the leading left turn phase when Lead/Lag phasing was used
- Detector failure not reported by phase and type

Problems Encountered Continued

- Consistent FLASH problem with one intersection
- Occasional server crashes
- Missing volume and occupancy reports for detectors 17-64.

Lessons Learned

- Teamwork
- Testing and validation
- Open dialogue with vendor

Lessons Learned

- Validation is difficult when working with new technologies.
- The need for a complete and well-defined set of systems requirements
- Motivation and team work is the key to success

Advantages of the System

- State-of-the-art architecture
- Maintain signal coordination without central command
- More timing plans, more detectors, and many other flexibilities with timing parameters
- Potential for system integration such as center to center communication and regional traffic management
- Users group in the area